002604

ANVIL MINING CORPORATION

K = 25,925.93 @ 3.50 T/BCY

ORE RESERVES ZONE 1

approx: 3885 -> 3870 - ore for Feb, 76 - estimated from Jan 28, 1976

3870 Bench

Grades may vary greatly as predicted benches have not been mined to the proper grade. Assays are from blasts from bench above (3885->3910)

Page 1 of 1

Drill Hole	Area Units	Tons (A.U. x K*)	Grade Pb	Grade Zn	Grade Comb	Remarks	Yards (A.U.xC*)	Area Units	Yards (x7407.4)	Total Yards
	ORE							WASTE		
I		48936	2.7	4.2		25' CUT				
J		29036	3.8	5.9		28' CUT				
K		41,376	2.4	5.3		28' CUT				
L		28,040	2.0	4.9		21' CUT				
M		28,208	2.4	5.3		17' CUT				
N		12,444	3.8	5.6		16' CUT				
O	54	9,800	2.5	5.8		14' CUT				
65-04	120	10,889	3.7	6.2		7' CUT				
70-01	112	65,333	2.9	5.5		45' CUT				
E End (A)		15,970	2.2	5.5		22' CUT				
E End (B)		25,952	2.5	5.5		22' CUT				
Page Total a*		315,984	2.7	5.3						
Page Total b*										
Page Total (a+b)										
Bench Cum Total a										
Bench Cum Total b										
Bench Total (a+b)										

c = 7407.4, a is ore in red blocks, b in orange blocks.