Unit No	Area Sq. Yds.	No. of Points	Average Depths Muck	Gr.	B'k	Total Footage	Volume Cu. Yds.
33	16544	675	6	14	2	13500	121323
34	21756	888	9	9	2	15984	145040
35	17848	728	8	17	2	18200	160632
36	17359	708	7	14	2	14868	133086
37	17028	695	9	11	2	13900	124872
38	17359	708	7	14	2	14868	133086
39	18975	774	8	11	2	14706	132825
40	20596	841	7	14	2	17661	157903
41	16734	683	9	10	2	12977	117138
42	17138	700	9	9	2	12600	114253
	181337	7400				149264	1340158

Probable driving rate per 9 hr. shift 150 ft.

Probable driving season May 10 to Aug. 15 98 days

Driving crew required Feet ÷ (Days x Rate) 10 men

Order in which units will be driven 33-34-35 37-39-41-36-38-40-42

Point spacing 16' centers throughout

LEGEND

Drill Hole Thawed Frozen Part Thawed
No — Depth of Gravel / Depth of Remaining Muck
Pipe Line 1st Position
Pipe Line 2nd Position
Unit Boundary
Dredge Limit and
Top of Stripping Bank (Theor.)
Top of Stripping Bank (Actual)
Creeks and Drains
Power Lines

YUKON CONS. GOLD CORP. LTD.

DAWSON, Y.T.

No 8 THAWING LAYOUT

1941 SEASON

Drawn by: H.V.G.W.
Traced by: H.V.G.W.
Date: Dec. 12, 1940
Revised:

Scale 1" = 100'

№ 4061

e011157623

YCGC26650