Creek Claims from Discovery to No. 60 Below Dis. on BONANZA CREEK

Claim	Owner: Others	Owner: Co	Length by Govt.	Width by Govt.: Upper End	Width by Govt.: Lower End	Total Measured Area Sq. Ft.	Area of Value Sq. Feet	Total Aver. Depth in Ft.	Cu. Yds.: Cu. Yds of Value	Cu. Yds.: Total	Worked Areas in Sq. Ft.: Open Cut	Worked Areas in Sq. Ft.: Drifted	Solid Area Sq. Ft.	Estimated Average Value: Per. Sq. Ft. (cents)	Estimated Average Value: Per. Cu. Yd. (cents)	Gross Value	Working Cost: @ Per. Cu. Yd.	Working Cost: Total	Net Value @ Per. Cu. Yd.	Total Net
0			448 ft	480	308	135500		18		90000	Open Cut, Drifted and Dredged									
1			448	308	330	141000		18		94000	" " " "									
2		Y.G.Co.	492 ft	330	394	121500		18		81000	U 1/2 " " " " L 1/2 drifted - fair									
3		Y.G.Co.	508 ft	394	357	210000		18		140000	Center & R.L.	L.L.	Narrow strip L.L.							
4		Y.G.Co.	537 ft	357	250	185000	37000	19	26000	130000	" "	"	75' strip LL	100	142	37000	35	9000	107	28000
5		Y.G.Co.	500	250	317	169000		19		119000	" "	"	Pillars L.L.							
6	Mining rights owned by Lewes River and Mining Co.	Y.G.Co.	487 ft	317	477	243000	243000	18	162000	162000		Nearly all	Pillars	35	52 ft	85000	35	57000	17 ft	28000
7			500	477	300	243000	243000	18	162000	162000	Small cuts lower end	"	"	40	60	97000	35	57000	25	40000
8			500	790	875	154000		Entirely covered with tailings			Practically worked out									
8A			332 ft	225	165	58200	58200	18	39000	39000	None	Center & L.L.	Narrow strip R.L.	50	75	29000	30	12000	45	17000
9			500	165	450	85000	85000	18	57000	57000	"	" "	"	50	75	42500	30	17000	45	25500
10		Y.G.Co.	511 ft	450	262	108000		18		72000	Nearly all	Upper L.L.								
11			311 ft	262	365	99000		16		57500	99000									
12	7/12 Int Leak	5/12 Int Y.G.Co.	311 ft	365	378	122000		18		81500	122000									
13			362 ft	378	518	132800		20		100000	132800									
14			352 ft	518	568	171800		20		127000	171800									
15			500	568	555	254500	74000	22	60000	208000	134500	46000	74000	62	76	46000	35	21000	41	25000
16			465 ft	555	650	331000	173000	21	135000	258000	48000	133000	150000	55	70 ft	95000	30	40000	40 ft	55000
17	F.N. Min. Co.	—	512 ft	650	593	480000	190000	20	141000	356000		90000	100000	50	67 ft	95000	30	42000	37 ft	53000
18			379 ft	593	601	288000	70000	21	54500	224000	9000	Center & L.L	Strip on R.L.	87 ft	112	61000	30	16000	82	45000
19		Y.G.Co. 3/4 Int	500	601	365	287000	50000	22	41000	234000		Nearly all	100 ft. on R.L.	75	92	37500	30	12500	62	25000
20		Y.G.Co.	500	365	173	133000		24		118000		"	"							
20A		Y.G.Co.	148	173	188	23000		24		20000		"	"							
21		Y.G.Co.	519 ft	188	255	97000		24		86000		"	"							
22		Y.G.Co.	341 ft	255	338	107000	107000	24	95000	95000		Partially	Pillars	50	56 ft	53500	35	33000	21 ft	20500
23		Y.G.Co.	444 ft	338	335	152000	40000	24	33500	135000		"	"	150	169	60000	35	12500	134	47500
24		Y.G.Co.	337 ft	335	260	85000		27		85000		85000								
25		Y.G.Co.	478 ft	265	230	122000		35		158000		158000								
26		Y.G.Co.	378 ft	230	215	100000		20		74000	30000	70000								
27		Y.G.Co.	385 ft	215	197	86500		19		61000	26500	60000								
28		Y.G.Co.	468	197	168	98000	30000	19	21000	69000	Most	Lower end		100	142	30000	35	7500	107	22500
29	N.A.T.&T.Co.	—	500	175	220	108000	88000	19	62000	72000	20000		88000	151	215	133000	35	22000	180	111000
30		Y.G.Co.	502 ft	220	302	147000	83000	19	58000	103000	Lower end	Upper R.L.	60000	200	284	166000	35	20000	249	146000
30A		Y.G.Co.	123 ft	302	385	38000	38000	18	25000	25000				100	150	38000	35	8700	115	29300
31		Y.G.Co.	428 ft	385	815	374000	234000	19	165000	263000		Center & L.L.	Part of L 1/2	50	71	117000	30	50000	41	67000
32		Y.G.Co.	429 ft	623 ft	600 ft	351000	280000	19	197000	247000		Very little	350000	50	71	140000	30	59000	41	81000
33		Y.G.Co.	431 ft	600 ft	508 ft	316000	316000	20	234000	234000			316000	50	67 ft	158000	30	70000	37 ft	88000
34		Y.G.Co.	375 ft	679 ft	508 ft	262000	262000	18	175000	175000			262000	60	90	157000	30	53000	60	104000
35	Reliance M.&T.Co.	—	405 ft	679 ft		251000	251000	18	168000	168000		150000	101000	29 L	43 ft	73000	30	50000	13 ft	23000
36		Y.G.Co.	399 ft		409 ft	194300	126000	20	93000	144000			194300	50	67 ft	63000	30	28000	37 ft	35000
37		Y.G.Co.	411 ft	409 ft	455 ft	173500	100000	20	74000	129000		28000	86500	50	67 ft	50000	30	22000	37 ft	28000
42 (new 38)	Winterholder	—	492 ft	455 ft	528	191000	145000	18	97000	127000	30000	Center & L.L.	Pillars	60	90	87000	35	34000	55	53000
43 (" 39)	Seabrooke	—	440 ft	528	561	180000	137000	18	91000	120000	30000	" "	45000	96	160	131500	35	32000	125	99500
44 (" 40)		Y.G.Co.	547 ft	561	858	341800	341800	18	228000	228000	16000	Center & R.L.	100000	49 ft	74	168000	35	80000	39	88000
45 (" 41)		Y.G.Co.	500	858	488 ft	312000	225000	21	175000	243000	80000	Center	130000	40	51 ft	90000	35	61000	16 ft	29000
45A (" 41A)		Y.G.Co.	12	488 ft	488 ft															
46 (" 42)		Y.G.Co.	469 ft	488 ft	495	214000	130000	18	87000	143000	75000	"	L.L.	35	52 ft	45000	35	30000	17 ft	15000
47 (" 43)		Y.G.Co.	568	495	402 ft	241000	145000	19	102000	170000	Upper center	Lower center	R.L.	43	61	62500	35	36000	25	26500
48 (" 44)		Y.G.Co.	500	402 ft	419 L	183600	30000	18	20000	122000	60000	104000	"	50	75	15000	35	7000	40	8000
49 (" 45)		1/2 Int Y.G.Co.	455 ft	419 L	488 ft	230000	150000	22	122000	187000	Left half	R.L. and lower 1/3	"	50	61 ft	75000	35	43000	26 ft	32000
50 (" 46)		Y.G.Co.	644 ft	488 ft	501 ft	305000	305000	18	204000	204000		180000	L.L.	37	55 ft	113000	35	71000	20 ft	42000
51 (" 47)		Y.G.Co.	417 ft	501 ft	435 ft	237700	237700	18	158000	158000		100000	"	60 ft	90 ft	143800	35	55000	55 ft	88800
52 (" 48)		Y.G.Co.	522 ft	435 ft		266000	266000	18	177000	177000		U 1/2 & L.L.	22500 R.L.	40	60	106400	35	62000	25	44400
53 (" 49)	N.A.T.&T.Co.	—	457 ft		420 ft	132000	30000	18	20000	88000	102000		22000 L.L.	110	165	33000	30	6000	135	27000
54 (" 50)	"	—	438 ft	420 ft	221 L	137000	50000	18	33000	91000	87000		35000 L.L.	104	156	52000	30	10000	126	42000
55 (" 51)		Y.G.Co.	475 ft	221 L	194 ft	78000	10000	18	6700	52000	50000	18000	10000	150	225	15000	30	2000	195	13000
56 (" 52)		Y.G.Co.	465	194 ft	224 ft	81200	81200	21	63000	63000		17400	63800	135	173 ft	86300	35	22000	138 ft	64300
57 (" 53)		Y.G.Co.	449	224 ft	283 ft	132000	118000	18	79000	88000		30000	40000	85	127 ft	100000	30	24000	97 ft	76000
58 (" 54)		Y.G.Co.	445 ft	283 ft	389 ft	163200	152000	18	101000	109000		10000	142000	124	185 ft	188000	30	30000	155 ft	158000
59 (" 55)		Y.G.Co.	455	389 ft		147500	100000	18	67000	98000	Upper end		74000	107	160	107000	30	20000	130	87000
Total						10678600	5831900	19	4,110,700	11,831,700				60	85	3,482,000	33	1,344200	52	2,137,800

Y.G.Co. 550