TOTAL ENERGOLD CORPORATION
DRILL LOG

PROJECT: CLEAR LAKE	GROUND ELEV.: 706.95m
HOLE No.: 91-52	BEARING: 270.53°
LOCATION: 61,329.91 N, 492020.19 E	DIP: -59.72°
	TOTAL LENGTH: 297.79m
LOGGED BY: RICK ZURAN	HORIZONTAL PROJECT: 143.1806
DATE: JULY 1st 1991	VERTICAL PROJECT: -260.9885
CONTRACTOR: KLUANE DRILLING	ALTERATION SCALE: absent, slight, moderate, intense
CORE SIZE: NQ	
DATE STARTED: 1991 JUNE 25th ~100m	TOTAL SULPHIDE SCALE: < 1%, 1%—5%, 5%—25%, 25%—50%, < 50%
DATE COMPLETED: JUNE 28th	
DIP TESTS: 207', 68.09m ~58.7°; 407', 124.05m ~62.0°; 607', 185.01m ~62.2°; 807', 245.97m ~62.5°	

DRILL CALCULATIONS/HOLE SUMMARY

PURPOSE: fill in drilling; to intersect unit A between holes 79-19 & 79-20 for tighter grade control on ore block

REASON FOR SHUT DOWN: successful hole, intersected target; no further significant mineralization 9m past target (Massive Sulphide unit A.)

PERTINENT GEOLOGY:

0-7.27m Overburden
7.27-16.30 C2c Argillite (major sand bedded)
16.30-175.87 C2b Argillite/(minor sand bedded)
175.87-195.42 C2c Argillite
195.42-197.93 KTf Felsite Dyke
197.95-201.50 C2a Argillite (mass-um)
201.50-202.81 C5 Lapilli Tuff
202.31-214.37 C2a Argillite (py stwk, silicified)
214.37-288.40 A Massive Sulphide
- 217.20-219.26 5% sph, 2% gn
- 240.00-242.75 7% sph (sporadic highs)
- 261.00-272.00 6.6% sph
- 278.00-280.50 8.1% sph, trace gn
- 284.00-285.00 21.2% sph, trace gn
- 285.90-287.25 17.9% sph, trace gn

288.40-297.79 C2b Argillite (minor sand bedded)

LENGTH	AZIMUTH	DIP	HORZ	ELEV	DIST FROM BL	SECTION	SEC OFFSET	DESCRIPTION
0.00	270.53	-59.72	0.00	706.95	20.19 S	~~91.0 S~~ 630 S	0.09 S	COLLAR
19.30	270.53	-59.72	9.73	690.29	10.46 S	~~91.0~~ 91.0 N	0.00 N	CL-SECTION
31.55	270.53	-58.70	15.91	679.71	4.28 E	91.0 N	0.06 N	DIP CHANGE
93.57	270.53	-62.00	48.13	626.71	27.94 W	~~91.0~~ 91.0 N	0.36 N	DIP CHANGE
154.53	270.53	-62.20	76.75	572.89	56.55 W	~~91.0~~ 91.0 N	0.62 N	DIP CHANGE
215.49	270.53	-62.50	105.18	518.96	84.98 W	~~91.0~~ 91.0 N	0.88 N	DIP CHANGE
297.79	0.00	0.00	143.18	445.96	122.98 W	~~91.0~~ 91.0 N	1.23 N	END OF HOLE

PAGE 1 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION A (si)	ALTERATION B (ca)	ALTERATION C (arg)	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
				0-7.27m OVERBURDEN													
5																	
		LOST		7.27-16.30 C2c ARGILLITE													
			1cm	Dk grey to grey, v fine to fine grain silt/sand bedded													
			sh 7.60	argillite. Upper part of interval locally silicified, brecciated													
			8.23	iron stained (limonite) and exhibits contorted laminae.													
			1	AP cleavage v 90° to laminations.													
	92			* 1													
10				(8.23-11.00) Silicified - bx zone with local shear planes													
		C2c		and weak limonite stain and tension gashes w.r.t. to shearing													
			11.00	FAULT ?													
			5														
			12.00														
	99		1cm														
			10														
			13.50														
			85	* 2													
15	90	LOST	14.95	(14.75-16.30) FAULT ZONE													

PAGE 2 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION A	ALTERATION B	ALTERATION C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
15				C2c ARGILLITE (cont'd)													
	90	C2c	45	Broken, brecciated angular sand banded argillite with sub angular - subrounded milky to yellow brown qtz. Avg clast size: 4mm long.													
			16.30														
			16.30-175.87	C2b ARGILLITE													
	100			Grey to dk grey, silt, sand banded argillite with local shearing, faulting, breccia, silicification, and qtz stringer veinlets. Local convoluted laminations. Lithology becomes increasingly sand banded towards central interval. Graphitized FW contact.													
			19.00														
20																	
	98	C2b	3mm														
			21.00														
				core moderately broken													
			29.00														
	100																
25																	
			0														
			26.00														
	100		5mm														
			31.00														
30	100																

PAGE 3 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION A	ALTERATION B	ALTERATION C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
30				C2b ARGILLITE (Contd)													
31	100		lam 5	32.75													
35	100		10	35.30	35.30 - 36.30 SHEAR ZONE Core intensely broken, weak cby all. minor q/z freq <10%.												
				36.30	36.30 - 42.00 Relatively massive argillite bnd (core) silt or sand bands. Competent core												
40	100			42.00	42.00 - 44.50												
			lam 10	42.00	42.00 - 44.50 Core broken - poor recovery												
45	100																

PAGE 4 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

C2b ARGILLITE (Oxidized)

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Cb B	ALTERATION Py C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
45																	
	100			41.00													
48																	
	100			48.75													
50				Wavy laminae (49.00-53.00) Competent core, massive, fw													
	100	C2b		10 silt, sand bands or lam. Cleavage to bedding ~ 6°													
53				40 (53.50-56.00) Broken sheared core @ 40° TCA													
			SHEAR ZONE	SHEAR ZONE: 20% milky white qtz stgs along cleavage - shear planes													
	100			56.00 (56.00-58.25) increasing sand bands 20% of interval, minor <5% milky qtz injected along cleavage & fracs.													
			Sand band	15													
	100			58.00 (58.25-59.00) massive argillite, few sand silt bands or lam.													
				10 59.50 (59.00-68.90) silt / sand bands 20% with feather fractures ⊥ to bedding (AP?) injected with milky white													
60																	

PAGE 5 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION Ag C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
60				C2b ARGILLITE													
			5	quartz as well as cleavage which is subparallel to bedding. 													
			1m 5														
	100		shale 10	65.90 (65.90 - 64.50) SHEAR ZONE - Graphitic shear plane with 20-40% milky qtz injection primarily along shear plane.													
65			5	64.50													
		C2b	5	(64.50 - 66.25) Massive competent core, few silt bands, 5-10% stgs (<<1%, <1mm)													
			5	66.25													
			30	(66.25 - 67.80) FAULT ZONE, 10% - 20% blast clay gouge, <5% milky silica stgs // to shearing. Clasts are all arg and elongated to fault plane (25° rel.)													
			60	67.80													
			68.00	68.00													
			60.00	(67.80 - 85.00) Relatively competent core with <5% qtz stgs and sand-silt bands, lam.													
70			55														
	100		5	74.00													
	100																
75																	

PAGE 6 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION Arg C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
75				75.00 C2b ARGILLITE (Cont'd)													
	100		0														
			2														
	100																
				78.m silica stringer @ 10° to cleavage (2mm wide)													
	100																
80																	
		C2b															
	100																
85																	
	100			(85.00 - 92.22) Silica stringer zone 20-40%, avg ½ cm width													
			km 45	87.00 Sand bands; ½ lam @ 50° to planar qtz stngrs (AA?)													
				qtz stringer across cleavage; qtz stringer along cleavage plane													
	100																
				concretion fractures filled with milky qtz													
90																	

PAGE 7 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION Qtz C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
90				CZb ARGILLITE (cont'd)													
	103																
91																	
92	100		0-30°	*4													
				4 (99.22-96.00) FAULT ZONE - graphitic shear planes, black clay gouge - local <10% and local breccia with 20-40% milky wht silica stringers avg. 1/2cm wide and follow cleavage & shear planes. Planes are from 0-30° TCA.												
95																	
	100			(96.00-104.00') Broken core with some clay gouge. Lam. bedding rare.													
100																	
	100			*6													
	100			5 (104.00-104.75) FAULT ZONE - black clay gouge, minor (<5%) silica injection													
105																	

PAGE 8 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION Gar C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
105				C2b ARGILLITE (Cont'd)													
	100		20°	100.75 - 172.00 As described @ HW contact; Local silica stringer, shear, silt-sandy beds common 0-20° TCA. Also wavy and wisely contorted lam. or beds.													
			107.00	(107.00) milky qtz veinlet 15cm along cleavage.													
	100		x6 lam 10	108.00													
110			bed 5	111.00													
	100	C2b	silty bed 5	113.00													
	100		x6 2 bed 2	114.20 bed 2 115.00													
115			bed 6 = 6	117.00													
	100		bed 5														
120																	

PAGE 9 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

C26 ARGILLITE (Cont'd)

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION A	ALTERATION B	ALTERATION C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
120																	
	100																
				129.70 Tension gashes, feather-fractures (v. fine <1mm in width injected with milky white silica													
125																	
	100		km 0	126.00													
		C26							127.57 py blob 1×2cm; 2 of them, v. fine grain.								
	100			heavy silty lam. & beds with discontinuous silica stgrs													
130				130.20													
	100		km 30	132.30 (132.75) tangential rising ripples, with stylolites along bedding.													
				132.75													
	100																
135																	

PAGE 10 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION Clay C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
135				C2b ARGILLITE (Cont'd)													
	100		sand band 20	136.00													
				(136.00-148.00) Chaotic silica stringer zone, breccia shear zone (fault?) 30% stgrs avg size 3mm, as/km as irregular masses.													
	100			139.60													
140																	
	100	C2b		141.00													
			70	141.75													
				(143.00-143.50) Silica stringer zone, sparsely follow cleavages													
	100		bed 40	144.00													
				144.25													
				(144.25) wavy lam & silica stringers - injected between cleavages lam													
145			lam 5	145.40													
	100			147.25													
				(147.25) wavy lam.													
			bed 10	148.20													
	100																
150																	

PAGE 11 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION Carg C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
150				C2b ARGILLITE (Cont'd)													
			Shear 5°	150.90 (150.90) Shear plane													
				*6													
			3 sets	152.00 (152.00-152.50) FAULT angular argillite frag. over													
	100			152.50 6mm long with 10% milky silica injection. Cockade													
				and feather fractures, mod 60-90° rea. infilled with													
				silica.													
			25°	154.00													
155																	
				*7													
			10°	156.00 (156.00-175.87) FAULT ZONE (major) consisting of													
	100	C2b		graphitic shear planes, local breccia, silica stringers													
				with feather / cockade fracture fillings. Core													
				crushed and broken with black carbonaceous fault													
				gouge from 158m - 159.82 and from 175.60 to													
				175.82. Clasts are all argillite. Matrix locally													
	100			sandy.					159.9m py blob 3/4cm dia, v. fine grain								
160																	
	100																
	100																
165																	

PAGE 12 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION A (Si)	ALTERATION B (Ca)	ALTERATION C (arg)	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
165				C2b ARGILLITE (Cont'd)													
	100																
	77																
170				170.00													
	100	C2b		7													
	77																
		LDST		172.39													
				172.82													
				173.57													
	75	C2b															
175				175.60					Angular fault contact undetermined, probably								
				7					5-30° TCA								
				175.87-195.42					C2c ARGILLITE								
	100	C2c	lam	70					Grey to dk grey, v. fine argillite interbedded with								
			bed	15					planar bedded silty-sandy lighter beds & lams with								
									local tangential cross bedding (lam.). Beds and lam.								
				178.00					are locally wavy. Minor lam. of ash-luff extend over								
	100								bottom (cav) contact. Local silica interbedded zones								
180																	

PAGE 13 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION A	ALTERATION B	ALTERATION C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	%	%	%	COMPOSITE ASSAYS
180				C2c ARGILLITE (Contd)													
	109		bed 40	181.00													
			brecciated & B.														
				183.50 (183.50) Silica injected bx. Angular arg. frags.													
	100		50 B	184.00 * 8					184.24 pyrite blob 3×2 cm of v. fine grain py								
				(184.00-186.00) FAULT ZONE ; local intense silica injection (white chaotic stringers) with breccia consisting of													
185				sub angular elongated to shear direction argillite / white qtz													
				186.00 clasts. Graphitic shear planes @ 50° to fault.													
	100	C2c		* 9													
			40	187.05 (187.05-187.95) FAULT ZONE silica injected bx in													
				upper half : broken qtz (white) with sub angular frags. of fine													
				grain arg. Fine grain pervasive carb / gouge towards FW.													
				188.20													
	97		bed 40	189.00 (planar bed.)													
			bed 40	190.00													
190																	
		C2c	bed 50	191.00													
			bed	191.80 (191.80) Small bx zone with silica injection. Fragments are					191.52m 2 pyrite blobs, v. fine grain, 1.5cm in diameter								
	100			broken qtz injection and crushed argillite					circular - elliptical py blobs								
			bed 50	192.00 (- planar uniformly bedded)					Silty to sandy beds, lam / tangential cross bedded sections!								
			bed 60	193.00					feather fractures (cap?) across bedding B ∧ F ≈ 90°								
195				194.16 194.16					194.16 - 195.42 5% fine grain py as elliptical bands up to 3½ cm wide, parallel to lam.								

PAGE 14 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

C2c ARGILLITE (Continued)

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION A	ALTERATION B	ALTERATION C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	Ag ppm	Pb %	Zn %	COMPOSITE ASSAYS
195		C2c		195.42 ↓													
196	100	Ktf	FW	195.42-197.93 KTf FELSITE Pale mottled green-yellow with sharp HW & FW contacts. HW is irregular may be 5-10° TOA. FW contact is abrupt fault plane 5° TOA Obliterated HW hromophic texture. Feldspar phenos 2mm, diffuse margins													
197																	
198																	
199	100	C2a		197.93-201.50 C2a ARGILLITE * FAULT ZONE Graphitic shear planes, local brecciation, white silica injection (<15%) with local black gouge, crush argillite matrix.					197.93-201.50 1-3% v. fine py as irregular blebs and masses								
200				Breccia zones are sub angular white qtz with fine crustbar argillite													
201	100	C5		201.50-207.31 C5 LAPILLI TUFF Pale grey green ash-lapilli (35-40%). Lapilli are flattened and local gypsum pseudos (2-7%, ave (5%) Some lapilli pervasively replaced by fine grained py (1%) FW contact rests on dark grey siltstone					201.50-202.31 Tr py within lapilli as fine disseminations								
202				204.10 202.31-214.37 C2d ARGILLITE (py stockwork)					202.31-214.37 Up to 50% py stockwork veins		204.85-205.60	0.75	6016	3.4	0.09	1.82	
203																	
204																	
205	100	C2d		Murky grey to dk grey laminated silicified massive, 226.00 cracked and brecciated with up to 50% qtz-py stockwork with 5% hairline to 3mm wide silica fracture fillings, Milky white silica stringers are Crosscut by dk grey py stockwork					silicified argillite (angular) bx: Local sph (brown) and qtz (coarse crystalline) ; 207.10- 208.36m 10% brown sph (3% coarse diss py (Amm); 209.75-210.25 15-20% brown sph, 10% py (<1mm diss)		207.70-208.10	0.40	6017	9.6	0.17	4.61	
206																	
207																	
208																	
209											209.40-210.40	1.00	6018	10.8	0.41	4.03	
210	100																

PAGE 15 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

CRd ARAILLITE (Contd)

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION arg C	FRACT INTENSITY
210								
211	100	CRd						
212								
213								
214	100							
				214.37-288.40 A MASSIVE SULPHIDE				
215				(214.37-222.00) Massive fine-med. grain pg (along 70%) locally				
				crackled with <2% inter-stitial areas filled with silica,				
				gypsum, / calcite.				
	100			216.80				
				217.25				
		A						
220	100							
				222.00 (222.00-222.70) Crackle breccia - pg with minor				
				inter-stitial areas (<2%) filled with silica. 222.60-				
	100			224.70m breccia with angular clasts (avg. 2cm long)				
				of 25% milky quartz / 75% pg. V. fine grain pg matrix;				
				clast supported. Possible fault zone				
225	100							

MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	% PPm Ag	% Pb	% (Zn classic assay)	COMPOSITE ASSAYS
		210.40-211.40	1.00	6019	4.4	0.16	2.01	
		211.40-212.50	1.10	6020	5.3	0.31	1.16	
214.87-215.00 97% fine-med. grain pg. massive.		214.37-265.50	1.13	6021	12.3	0.51	3.42	
215.00-217.20 5% sph fine grain irregular masses,		215.50-216.30	0.80	6022	31.2	2.71	9.64	215.50-217.40 m (1.90 m) Ag 32.0
6% med grain x-lolline gn. Sn noted along fracture		216.30-217.40	1.10	6023	32.5	2.64	10.50 (9.73)	Pb 2.67 Zn 10.14
planes. Sph more patchy.								
217.20-219.26 5% sph fine grain irregular		217.40-219.40	2.00	6024	22.9	1.24	5.69	215.50-219.40m (3.90m) Ag 27.3 Pb 1.94 Zn 7.86
patches (2-4mm long) 2% gn, med grain								
x-lolline								
219.26-222.00 3% sph, 1% gn (avg.)		219.40-221.40	2.00	6025	11.6	0.68	2.60	
Same occurrence as above.								
		221.40-223.40	2.00	6026	22.7	1.30	4.86	
222.60-228.62 1% sph v. low grain with								
4+ fine grain gn along crackle surfaces		223.40-225.40	2.00	6027	8.5	0.42	0.98	
224.83.								

PAGE 16 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS | **% Core Recy** | **LITHOLOGY** | **STRUCTURE** | **GEOLOGICAL DESCRIPTION** | **ALTERATION** (si A, ca B, arg C) | **FRACT INTENSITY** | **MINERALIZATION DESCRIPTION** | **TOTAL SULPHIDE**

225

A MASSIVE SULPHIDE (Cont'd)

Lithology: A. Core recovery: 100 (all recorded intervals).

226.70

(226.70 - 287.10) fine to med grain with local patches of coarse grain massive py (avg. 90%) with local interstitial silica (milky) and coarse crystalline calcite also. Carbonate alteration increases towards end of interval. Varied local silica alteration.

230

Veinlet. 27°

231.43 - 231.50 Milky quartz veinlet 3-4 cm wide

231.40

235

240

Mineralization description:

225.80 - 229.20 1% (avg.) v. fine grain sph. Embedded along interstitial interfaces @ 229.20 m.

230.00 - 231.43 2% fine grain sph occuring along interstitial interfaces, as selvages on silica veinlets, and irregular masses (1cm long). Strong sph-diss near end of interval.

231.43 - 231.50 Qtz veinlet with fine med. grain blackjack sph along <1mm selvage. 3%

231.80 - 237.50 1% med. grain blackjack sph, diss, locally fine along or within interstitial areas. Also found along silica veinlets as selvages.

238.00 - 239.75 2% v. fine sph (blackjack in mottled masses, locally in silica veinlets & calcite veinlets.

INTERVAL	WIDTH	ASSAY NUMBER	Ag ppm	Pb %	Zn %	COMPOSITE ASSAYS
225.40-227.40	2.00	6028	11.7	0.52	2.87	
227.40-229.40	2.00	6029	11.3	0.38	1.41	
229.40-231.40	2.00	6030	14.0	0.69	2.00	
231.40-233.40	2.00	6031	23.2	1.41	4.94	
233.40-235.00	1.60	6032	15.7	0.71	2.46	
235-237	2.00	6033	14.5	0.65	2.31	
237-239	2.00	6034	8.6	0.36	1.54	
239-241	2.00	6035	9.6	0.43	1.21	

PAGE 17 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION arg C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	Ag ppm	Pb %	Zn %	COMPOSITE ASSAYS
240				A MASSIVE SULPHIDE (cont'd)													
	100								240.00 - 247.75 Sporadic highs of up to 7% (241.60) of fine grain masses of blackjack & boxy sph locally disc. colloform and along interstitial interfaces as well as replacing pg.		241 - 245	2.00	6036	9.1	0.55	2.02	
																	243.98 - 247.75 (4.00m)
											245-245.70	0.70	6037	10.3	0.81	2.84	Ag 18.5
									247.75 - 248.00 Low grade zone of 3.9% sph (up to 7% @ ~249.20m) occurring as coarse grain disc. within and along interstitial		245.70-246.70	1.00	6038	15.4	1.57	4.74	Pb 1.24
	100																Zn 6.83
245				(245.00 - 254.00)							246.70-245.70	1.00	6039	20.5	0.72	6.87	244.70 - 247.75 (3.00m)
				up to 30% interstitial areas of silicified argillite					fractures locally fine grain blackjack								
		A							boxy to boxy sph in irregular masses - latter part of interval (246.00 - 248.00)		245.70-246.70	1.00	6040	19.2	1.14	6.70	Ag 19.6
																	Pb 1.12
											246.70-247.70	1.00	6041	19.0	1.51	7.80	Zn 7.12
	100																
											247.70-248.20	0.50	6042	10.6	0.88	3.06	
									248.00 - 253.00 Sporadic sph values averaging 1% (up to 5% @ ~ 252.50m) occurring as blackjack medium grain disc.		248.20-250.00	1.80	6043	6.7	0.43	1.59	
250											250 - 252	2.00	6044	8.0	0.41	1.60	
	100																
											252 - 254	2.00	6045	7.7	0.65	2.28	
									253.00 - 255.20 3% avg. v. fine disc. of blackjack sph along interstitial interfaces & fine grain irregular masses.								
	100										254 - 255	1.00	6046	7.9	0.61	2.63	
255																	

PROJECT CLEAR LAKE

HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION Ca/Mg C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	Ag ppm	Pb %	Zn % (check assay)	COMPOSITE ASSAYS
255				A MASSIVE SULPHIDE (Cont'd)													
	100										255-257	2.00	6047	3.5	0.06	0.43	
											257-259	2.00	6048	<0.1	0.07	0.27	
											259-261	2.00	6049	1.7	0.03	0.23	
260	100	A							261.00 - 272.00 Low grade zone of 6.6% (avg) Sph. with local highs of 25% (267.00 - 268.60m) occurring as: fine grain overprinting (replacement) irregular masses; diss. blackjack and brown sph diss along fracture surfaces.		261-263	2.00	6050	2.7	0.11	0.44	
											263-265	2.00	6051	6.1	0.22	1.89	
265											265-266.85	1.85	6052	6.5	0.23	2.82	
	100										266.85-268.05	1.20	6053	40.6	0.26	12.10 (12.01)	
	100										268.05-270.00	1.95	6054	8.6	0.38	2.53	
270																	

PAGE 19 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

A MASSIVE SULPHIDE (Cont'd)

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ca B	arg C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	Ag ppm	Pb %	Zn %	COMPOSITE ASSAYS
270	100								272.00 – 273 1.5% fine grain lt brown sph.		270 – 272	2.00	6055	12.0	0.32	2.19	
									273.00 – 280.50 Low grade interval of 8.1% avg. sph with local trace gn. Local highs of 10–15% sph: 275.20 – 274.20, 275.25 – 276.20, 278.00 – 279.00. Occurs as local med-coarse grain lt brown overprinting (replacement texture) masses.		272 – 273	1.00	6056	9.0	0.14	1.37	
											273-274.50	1.50	6057	9.6	0.26	3.61	
											274.50-276.00	1.50	6058	12.5	0.32	4.54	
275	100	A		(275.00 – 281.28) interstitial areas filled with calcite (10-20%)					coarse grain brown sph replacing; overprinting py (274.10m) fine grain pale brown sph replacing; overprinting py		276-277.90	1.90	6059	8.6	0.27	3.13	
											277.9-279.05	1.15	6060	16.9	0.53	7.36	
											279.05-281	1.95	6061	19.2	0.36	2.45	
280	100								280.50 – 284.00 trace med. grain lt. brown overprinted sph (replacement texture)		281-281.30	0.30	6062	3.2	0.85	4.08	
											281.30-281.90	0.60	6063	0.8	0.02	0.07	
			calcite veins	281.28 (281.28 – 281.93.) Coarse x-talline calcite vein with trace euhedral py cubes							281.9-284	2.10	6064	7.3	0.09	1.04	
	100			281.93													
285									284.00 – 285.00 High grade interval of 21.2% fine grain irregular masses of pale lt. brown sph overprinting py; minor blackjack sph fr gn.		284-285	1.00	6065	38.0	0.53	14.60 (10.96)	284.00–287.10 (3.10m) A Ag 31.8 Pb 0.72
											285-285.68	0.68	6066	9.1	0.13	0.93	

Zn 9.22

PAGE 20 OF 20 | PROJECT CLEAR LAKE | HOLE No. 91-52

DEPTH METERS	% Core Recy	LITHOLOGY	STRUCTURE	GEOLOGICAL DESCRIPTION	ALTERATION Si A	ALTERATION Ca B	ALTERATION Mg C	FRACT INTENSITY	MINERALIZATION DESCRIPTION	TOTAL SULPHIDE	INTERVAL	WIDTH	ASSAY NUMBER	Ag ppm	Pb %	Zn % (check assay)	COMPOSITE ASSAYS
285				A MASSIVE SULPHIDE (Cont'd)													
	100	A							285.00 - 285.90 fr sph. - lt. brown, v. fine.		285.88-287.10	1.22	6067	43.1	1.30	10-Dec (10-78)	
286																	
				(287.10 - 288.40) Quartz - carbonate stockwork (35%)					285.90 - 287.25 High Grade interval of								
287									17.90% v. fine grain pale brown sph irregular								
	100		Stockwork 287.10	with massive sulphide.					massive overprinting (replacing) py, minor		287.10-288.33	1.23	6068	2.3	0.11	0.70	
288			Contact 75						blackjack sph., trace ga.								
				288.40 - 297.79 (E.O.M.) C2b ARGILLITE													
				Black v. fine grain silty layers locally contributing					288.40 - 292 v. fine grain, lam, bands (1-2cm)								
290				fragmental cross bedded lam. 5-10% local mafic py?					and beds (5cm) of py. Up to 30% of								
				silica stringers, veinlets, crosscut lam. (ASP).					interval.								
	100																
		C2b	fragmental x-b.						292 - 297.79 10-15% v. fine grain py as								
									stringers, stockwork & bands (1-2cm wide)								
	100																
			lam 60	294.20													
295																	
	100																
297			Shear 70	297.28 Silica injected shear 5cm wide													
		E.O.M.		297.79 E.O.M. @ 297.79 m													
300																	