Field Report

B·ID 204080012

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started May 27 19 9

Completed May 28 19 9

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Pius Hell	W/W	Lot #99 Judas Creek subdiv.
	92-1A-11	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			~~MOVE~~ Loading	May 27	7:30	8:00	0.5
			move on set up	"	8:00	10:30	2.5
0	3	Gr.	sand	"	10:30	3:00	4.5
3	7	clay	silt				
7	51	sand	Gr				
51	103	sand	Gr. silt				
			set screen	"	3:00	4:00	1
			Develop	"	4:00	5:00	1
			crew Travel	"	5:00	6:00	1
			crew Travel	May 28	8:00	9:00	1
			Develop	"	9:00	10:30	1.5
			move off	"	10:30	11:30	1

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	**Inch**	**Feet**	**Inch**
102			

Remarks: 12 GPM
1- odex shoe
20 slot screen
K Packer
5 7/8" bit Pin

Static Level		Total Rig Time	hrs.
Ground Level	72'	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers