WELL FORM

2041/10286

Impact Drilling 867-668-6943

6" - 12" • Water Wells • Pump Installation • Exploration • Dual Rotary Air Rig • Pilings

~~8/19/2009~~ Entered (YLW/R)

sheet ____ of ____

105011

Owner name: Derek Hyde & Rosh Govindasamy

Mailing address: Raven's Ridge City / Town: ____ Prov. / Terr. ____ Postal Code ____

Well Location Address: Street No. 17 Street name Wav Eagle Way City / Town Whitehorse

OR Legal description: Lot ____ Plan ____ D.L. ____ Block ____

OR PID: ____ **AND Description of well location** (attach sketch if nec.): ____

NAD 83: Zone: ____ **AND UTM Easting:** ____ m **UTM Northing:** ____ m **OR Latitude:** 492215 **Longitude:** 6733938

Method of drilling: ☑ air rotary ☐ dual rotary ☐ cable tool ☐ mud rotary ☐ auger ☐ driving ☐ jetting ☐ other (specify) ____

Orientation of well: ☑ vertical ☐ horizontal Ground elevation ____ ft (asl) Method: ____

Class of well: ____

Water supply wells, indicate water use: ☑ private domestic ☐ water supply system ☐ irrigation ☐ commercial or industrial ☐ other (specify) ____

LITHOLOGIC DESCRIPTION

From ft (bgl)	To ft (bgl)	Surficial Material: Clay	Silt	Till	Sand with clay/silt	Sand, fine-med	Sand, med-coarse	Sand with gravel	Bedrock Material: Siltstone/Shale	Sandstone	Conglomerate	Limestone	Basalt	Volcanic	Crystalline	Other Surficial Bedrock	Color: Red	Orange	Brown	Tan	Light Grey	Blue	Green	Dark Grey	Hardness: Very Hard	Hard	Dense / Stiff	Loose	Water Content: Dry	Moist	Wet	High Production	Lost circulation	Not available	Observations (e.g. other geological materials (e.g. boulders), est. water bearing flow (USgpm), or closure details)
0	4																																		clay & rock
4	20																																		shattered rock
20	60																																		decomposed rock
60	185																																		
185	195																																		majority of water
																																		185-195

CASING DETAILS

From ft (bgl)	To ft (bgl)	Dia in	Casing Material / Open Hole	Wall Thickness in	Drive Shoe
0	20	6 5/8	Steel	.219	mitsaki hi
14	194	4.5	PVC	.250	

Surface seal: Type na Depth ____ ft

Method of installation ☐ Poured ☐ Pumped Thickness ____ in

Backfill: Type ____ Depth ____ ft

Liner: ☐ PVC ☐ Other (specify): ____

Diameter ____ in Thickness ____ in

From ____ ft (bgl) To ____ ft (bgl)

Perforated: From ____ ft (bgl) To ____ ft (bgl)

SCREEN DETAILS

From ft (bgl)	To ft (bgl)	Dia in	Type	Slot Size

Intake: ☐ Screen ☐ Open bottom ☐ Uncased hole

Screen type: ☐ Telescope ☐ Pipe size

Screen material: ☐ Stainless steel ☐ Plastic ☐ Other: ____

Screen opening: ☐ Continuous slot ☐ Slotted ☐ Perforated pipe

Screen bottom: ☐ Bail ☐ Plug ☐ Plate ☐ Other: ____

Filter pack: From ____ ft To: ____ ft Thickness: ____ in

Type and size of material: ____

DEVELOPED BY

☐ Air lifting ☐ Surging ☐ Jetting ☐ Pumping ☐ Bailing

Other (specify): ____ Total duration: ____ hrs

Notes: ____

WELL YIELD ESTIMATED BY

☐ Pumping ☐ Air lifting ☐ Bailing ☐ Other (specify): ____

Rate: ____ USgpm Durtation: ____ hrs

SWL before test: ____ ft (btoc) Pumping water level: ____ ft (btoc)

OBVIOUS WATER QUALITY CHARACTERISTICS

☐ Fresh ☐ Salty ☐ Clear ☐ Cloudy ☐ Sediment ☐ Gas

Colour / Odour: ____ Water sample collected: ☐

WELL DRILLER (print clearly)

Name (first, last): Brian MacDougall

Consultant (if applicable; name & company) ____

Signature of Driller Responsible ____

FINAL WELL COMPLETION DATA

Total depth drilled: 195 ft Finished well depth: 195 ft (bgl)

Final stick up: 18 in Depth to bedrock : 20 ft (bgl)

SWL: 74 ft (bgl) Estimated well yield 20+ USgpm

Artesian flow: ____ USgpm, or Artesian pressure: ____ ft

Type of well cap: ____ Well disinfected: ☑ Yes ☐ No

Where well ID plate is attached: ____

WELL CLOSURE INFORMATION

Reason for closure: ____

Method of closure: ☐ Poured ☐ Pumped

Sealant Material: ____ Backfill material: ____

Details of closure: ____

DATE OF WORK (yyyy/mm/dd)

Started: July 28/09 **Completed** July 29/09

Comments: ____

PLEASE NOTE: The information recorded in this well report describes the works and hydrogeologic conditions at the time of construction, alteration or closure as the case may be. Well yie well performance and water quality are not quaranteed as they are influenced by a number of factors, including natural variability, human activities and condition of the works, which may change over time.

WHITE: CUSTOMER COPY | CANARY: DRILLER COPY | PINK: YTG CO