WELL FORM — Impact Drilling 867-668-6943

~~8/5/2008~~ Entered (YWWR)

sheet ____ of ____

6" - 12" • Water Wells • Pump Installation • Exploration • Dual Rotary Air Rig • Pilings

Owner name: [redacted]

Mailing address: Raven's Ridge City / Town: ____ Prov. / Terr. ____ Postal Code ____

Well Location Address: Street No. # 05 Street name Arctic Christ City / Town Whitehorse

OR **Legal description: Lot** ____ **Plan** ____ D.L. ____ Block ____

OR **PID:** ____ AND **Description of well location** (attach sketch if nec.): ____

NAD 83: Zone: ____ AND **UTM Easting:** ____ m **UTM Northing:** ____ m OR **Latitude:** ____ **Longitude:** ____

Method of drilling: ☐ air rotary ☑ dual rotary ☐ cable tool ☐ mud rotary ☐ auger ☐ driving ☐ jetting ☐ other (specify) ____

Orientation of well: ☐ vertical ☐ horizontal Ground elevation ____ ft (asl) Method: ____

Class of well: ____

Water supply wells, indicate water use: ☑ private domestic ☐ water supply system ☐ irrigation ☐ commercial or industrial

☐ other (specify) ____

LITHOLOGIC DESCRIPTION

From ft (bgl)	To ft (bgl)	Surficial Material: Clay	Silt	Till	Sand with clay/silt	Sand, fine-med	Sand, med-coarse	Sand with gravel	Bedrock Material: Siltstone/Shale	Sandstone	Conglomerate	Limestone	Basalt	Volcanic	Crystalline	Other Surficial Bedrock	Color: Red	Orange	Brown	Tan	Light Grey	Blue/Grey	Green	Dark Grey	Hardness: Very Hard	Hard	Dense / Stiff	Loose	Water Content: Dry	Moist	Wet	High Production	Lost circulation	Not available	Observations (e.g. other geological materials (e.g. boulders), est. water bearing flow (USgpm), or closure details)
0	11	○	○	○	○	●	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	+ rock
10	14	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	
14	18	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	decomposed rock
18	55	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	●	○	○	○	○	●	○	○	○	○	●	○	○	○	3 gpm
55	118	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	●	○	○	○	○	○	○	○	○	○	○	○	○	○	medium
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	

492331/6733885

105D 11 8N

CASING DETAILS

From ft (bgl)	To ft (bgl)	Dia in	Casing Material / Open Hole	Wall Thickness in	Drive Shoe
0	29	6⅝	Steel	.215	D.R
19	118	4.5	PVC	.250	

Surface seal: Type na Depth ____ ft

Method of installation ☐ Poured ☐ Pumped Thickness ____ in

Backfill: Type ____ Depth ____ ft

Liner: ☐ PVC ☐ Other (specify): ____

Diameter ____ in Thickness ____ in

From ____ ft (bgl) To ____ ft (bgl)

Perforated: From ____ ft (bgl) To ____ ft (bgl)

SCREEN

From ft (bgl)	Slot Size

Intake: [illegible]

Screen [illegible]

Screen

Screen

Screen

Filter pa... From ... in

Type and size of material: ____

DEVELOPED BY

☑ Air lifting ☐ Surging ☐ Jetting ☐ Pumping ☐ Bailing

Other (specify): ____ Total duration: ____ hrs

Notes: ____

WELL YIELD ESTIMATED BY

☐ Pumping ☑ Air lifting ☐ Bailing ☐ Other (specify): ____

Rate: ____ USgpm Durtation: ____ hrs

SWL before test: ____ ft (btoc) Pumping water level: ____ ft (btoc)

OBVIOUS WATER QUALITY CHARACTERISTICS

☐ Fresh ☐ Salty ☐ Clear ☐ Cloudy ☐ Sediment ☐ Gas

Colour / Odour: ____ Water sample collected: ☐

WELL DRILLER (print clearly)

Name (first, last): Brian MacDougall

Consultant (if applicable; name & company) ____

Signature of Driller Responsible ____

FINAL WELL COMPLETION DATA

Total depth drilled: 118 ft Finished well depth: 118 ft (bgl)

Final stick up: 18" in Depth to bedrock : 14 ft (bgl)

SWL: 32 ft (bgl) Estimated well yield 3.5 USgpm

Artesian flow: ____ USgpm, or Artesian pressure: ____ ft

Type of well cap: ____ Well disinfected: ☑ Yes ☐ No

Where well ID plate is attached: ____

WELL CLOSURE INFORMATION

Reason for closure: ____

Method of closure: ☐ Poured ☐ Pumped

Sealant Material: ____ Backfill material: ____

Details of closure: ____

DATE OF WORK (yyyy/mm/dd)

Started: May 2011 **Completed** May 2011

Comments: ____

PLEASE NOTE: The information recorded in this well report describes the works and hydrogeologic conditions at the time of construction, alteration or closure as the case may be. Well yield, well performance and water quality are not guaranteed as they are influenced by a number of factors, including natural variability, human activities and condition of the works, which may change over time.

WHITE: CUSTOMER COPY | CANARY: DRILLER COPY | PINK: YTG COPY