WELL FORM

Impact Drilling 867-668-6943

6" - 12" • Water Wells • Pump Installation • Exploration • Dual Rotary Air Rig • Pilings

~~2011400329~~ 105014

sheet ____ of ____ #233

Owner name: [redacted]

Mailing address: ____ City / Town: Whse Prov. / Terr. YT Postal Code ____

Well Location Address: Street No. Lot 1309-1 Street name Parent Rd City / Town Flat Lake

OR Legal description: Lot ____ Plan ____ D.L. ____ Block ____

OR PID: ____ AND Description of well location (attach sketch if nec.): To left of First house Access 40' parallel with front of house

NAD 83: Zone: 8N AND UTM Easting: 485 069 m OR Latitude: ____

30-100m UTM Northing: 6744386 m Longitude: ____

Method of drilling: ☐ air rotary ☑ dual rotary ☐ cable tool ☐ mud rotary ☐ auger ☐ driving ☐ jetting ☐ other (specify) ____

Orientation of well: ☑ vertical ☐ horizontal Ground elevation ____ ft (asl) Method: ____

Class of well: 23U

Water supply wells, indicate water use: ☑ private domestic ☐ water supply system ☐ irrigation ☐ commercial or industrial

☐ other (specify) ____

LITHOLOGIC DESCRIPTION

From ft (bgl)	To ft (bgl)	Surficial Material: Clay	Silt	Till	Sand with clay/silt	Sand, fine-med	Sand, med-coarse	Sand with gravel	Bedrock Material: Siltstone/Shale	Sandstone	Conglomerate	Limestone	Basalt	Volcanic	Crystalline	Other Surficial Bedrock	Color: Red	Orange	Brown	Tan	Light Grey	Blue	Green	Dark Grey	Hardness: Very Hard	Hard	Dense / Stiff	Loose	Water Content: Dry	Moist	Wet	High Production	Lost circulation	Not available	Observations (e.g. other geological materials (e.g. boulders), est. water bearing flow (USgpm), or closure details)
0	34	○	○	○	●	○	○	○	○	○	○	○	○	○	○	○	○	○	●	○	○	○	○	○	○	○	●	○	○	●	○	○	○	○	1
34	325	●	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	●	○	○	●	○	○	○	○	○	○	○	
325	312	●	○	○	●	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	●	○	○	○	○	○	●	○	○	○	○	
312	320	○	○	○	○	●	○	○	○	○	○	○	○	○	○	○	○	○	○	○	●	○	○	○	○	○	○	○	○	○	●	○	○	○	Bailed 30
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	Fine sand
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	as bailed to
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	cleared AC
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	15 mins
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	discharge
		○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	○	

CASING DETAILS

From ft (bgl)	To ft (bgl)	Dia in	Casing Material / Open Hole	Wall Thickness in	Drive Shoe
0	315	6.5	Steel	0.19	N.R

Surface seal: Type Bentonite Depth 15 ft

Method of installation ☑ Poured ☐ Pumped Thickness ____ in

Backfill: Type ____ Depth ____ ft

Liner: ☐ PVC ☐ Other (specify): ____

Diameter ____ in Thickness ____ in

From ____ ft (bgl) To ____ ft (bgl)

Perforated: From ____ ft (bgl) To ____ ft (bgl)

SCREEN DETAILS

From ft (bgl)	To ft (bgl)	Dia in	Type	Slot Size
312	316	6"	continuous slot	08
316	320	6"	continuous slot	10

Intake: ☐ Screen ☐ Open bottom ☐ Uncased hole

Screen type: ☑ Telescope ☐ Pipe size

Screen material: ☑ Stainless steel ☐ Plastic ☐ Other: ____

Screen opening: ☑ Continuous slot ☐ Slotted ☐ Perforated pipe

Screen bottom: ☐ Bail ☑ Plug ☐ Plate ☐ Other: ____

Filter pack: From ____ ft To: ____ ft Thickness: ____ in

Type and size of material: ____

DEVELOPED BY

☑ Air lifting ☐ Surging ☐ Jetting ☐ Pumping ☐ Bailing

Other (specify): ____ Total duration: ____ hrs

Notes: ____

WELL YIELD ESTIMATED BY

☐ Pumping ☑ Air lifting ☐ Bailing ☐ Other (specify): ____

Rate: ____ USgpm Durtation: ____ hrs

SWL before test: ____ ft (btoc) Pumping water level: ____ ft (btoc)

OBVIOUS WATER QUALITY CHARACTERISTICS

☐ Fresh ☐ Salty ☑ Clear ☐ Cloudy ☐ Sediment ☐ Gas

Colour / Odour: ____ Water sample collected: ☐

WELL DRILLER (print clearly)

Name (first, last): Brian MacDougall

Consultant (if applicable; name & company) ____

Signature of Driller Responsible ____

FINAL WELL COMPLETION DATA

Total depth drilled: 320 ft Finished well depth: 320 ft (bgl)

Final stick up: 18" in Depth to bedrock : ____ ft (bgl)

SWL: ____ ft (bgl) Estimated well yield 30 USgpm

Artesian flow: ____ USgpm, or Artesian pressure: ____ ft

Type of well cap: Locking Well disinfected: ☑ Yes ☐ No

Where well ID plate is attached: ____

WELL CLOSURE INFORMATION

Reason for closure: ____

Method of closure: ☐ Poured ☐ Pumped

Sealant Material: ____ Backfill material: ____

Details of closure: ____

DATE OF WORK (yyyy/mm/dd)

Started: Aug 2 2013 Completed Aug 2 2013

Comments: Casing would not pull above 315

PLEASE NOTE: The information recorded in this well report describes the works and hydrogeologic conditions at the time of construction, alteration or closure as the case may be. Well yie well performance and water quality are not guaranteed as they are influenced by a number of factors, including natural variability, human activities and condition of the works, which may change over time.